

# GOLDIE ASSOCIATES STORMWATER INSPECTION REPORT

INSPECTION DATE: 9/27/2017

CERTIFIED INSPECTOR NAME: TIM WILBER

## PROJECT DATA

Project Name: Oasis Ranch Project ID 1579.1 Permit # SCR10Y546

Contractor Name: John Woodruff

On-site Responsible Person (if applicable): John Woodruff

Notice of Construction Filed  Yes  No \_\_\_\_\_ (date)

Pre-construction Inspection  Yes  No \_\_\_\_\_ (date)

Pre-construction Conference  Yes  No  N/A \_\_\_\_\_ (date) Client is building project himself.

## PROJECT INITIATION

Yes  No Are perimeter controls installed?

Yes  No Are perimeter BMP's installed correctly?

Yes  No  NA Detention/sediment basin installed as the first land disturbing activity if applicable?

## EROSION PREVENTION

Yes  No Is construction following the phasing and sequencing plan?

Yes  No Are Erosion Prevention measures located in the proper places?

Yes  No Are Erosion Prevention measures installed correctly?

Yes  No Are Erosion Prevention measures protecting disturbed areas?

If Erosion Prevention measures are protecting disturbed areas, what are the types of protection:

Surface Roughening

Outlet Protection

Sodding

Riprap or Aggregate

Topsoiling

Bench Terracing

Seeding

Hydro-seeding

Ground Cover Plants

Mulching

Clearwater Diversion

Stream Bank Stabilization

Temporary Stabilization

Berms

RECPs (Rolled Erosion Control Products)

Polyacrylamide (PAM)

Other \_\_\_\_\_

Yes  No  NA Are drainage conveyances stabilized with vegetation and/or a channel lining if applicable?

Yes  No  NA Are previously stabilized areas being maintained if applicable?

Yes  No  NA Has activity on the site been temporarily ceased for 21 days or more?

Yes  No  NA If activity has ceased for 21 days or more, have temporary stabilization measures been installed within 14 days?

Yes  No Photo Documentation

## SEDIMENT CONTROL

Yes  No  NA Are Sediment Control practices located properly?

Yes  No  NA Are Sediment Control practices installed properly?

Yes  No  NA Are all soil stockpiles adequately contained?

Yes  No  NA Are Sediment Control measures protecting off site areas?

If Sediment Control measures are protecting off site areas, what are the types of protection:

Sediment Pond

Sediment Trap

Silt Fence

Ditch Check

Inlet Protection

Vegetated Filter Strips

Polyacrylamide

Sediment Berms/Dikes

Other Construction Exit

Yes  No Photo Documentation

Yes  No Are any additional Erosion Prevention or Sediment Control practices required?

Yes  No Are any corrective actions required to on-site or perimeter practices? If yes, fully describe in NOTES section below

**OFFSITE IMPACT**

- Yes  No Are there BMP's installed in streams or active channels?  
If Yes, have them removed unless specified on the plans and check for permits.
- Yes  No Is there evidence of work outside the limits of the approved plan?
- Yes  No  NA Is construction being de-watered properly if applicable?
- Are there off-site impacts?  Yes  No If yes, provide exact location and complete details in NOTES section below.
- Waterbody  None  Minimal  Needs Attention  Severe
- Roadway  None  Minimal  Needs Attention  Severe
- Adjacent Property  None  Minimal  Needs Attention  Severe
- Air/Dust  None  Minimal  Needs Attention  Severe
- Storm Sewer  None  Minimal  Needs Attention  Severe
- Yes  No Photo Documentation

**DOCUMENTATION BY THE PERMITTEE**

- Current weather conditions: Sunny
- Yes  No Is there a functional rain gauge located on the project site?  
Recorded rainfall since previous inspection: 0 inches
- Yes  No Do the logs show inspections once every calendar week?
- Yes  No Do EP&SC logs show that action has been taken regarding any current deficiencies?

**PROJECT HISTORY**

- Yes  No  NA Have the proper actions been taken regarding previous deficiencies or violations if applicable?

**FINAL STABILIZATION**

- Yes  No Have all land disturbing activities at the site ceased?
- Yes  No Are there any areas of active erosion evident?
- Yes  No Is there perennial vegetative cover with a density of at least 70% of cover established for the area or have equivalent measures such as mulches, RECPs, etc. been employed?
- Follow-up inspection: \_\_\_\_\_ (date)
- Yes  No Photo Documentation

**NOTES**

Need inlet protection at new culvert pipe near entrance. Observed 8/17/17. Not done 9/27/17.

Grass or mulch all bare areas – 7/7/17. In progress 9/27/17.

Using Paved driveway and gravel area for construction exit.

Silt fence at toe of entrance slope on left needs repair. Observed 8/17/17. Not done 9/27/17.

*Lindy Wilho*  
Inspector

3934  
License #